BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

Date : 16/08/2018

No. : 984

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer, Byalarayanapura Sub Division, BBMP, Dasarahalli, Bangalore - 24

2. Well Location : Dalavahalli Colony

3. Total Well Depth / Drilled in Ft. : 1145 FT

4. Casing Erected in Ft. : 226 FT

5. Water Struck at the Depth of : 910 FT

6. Total Yield (Measuring method "V" Norch : 2½" / Inches on "V" Norch)

7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear : clear

8. At the Depth of : 910 FT

9. Recommended to use Jet Pump / Air Compressor / Submersible /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Party's Signature

Manager / Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

BOREWELL COMPLETION REPORT

VINAYAKA ENTERPRISES

Borewell Drilling Contractors

Mobile : +91 9342202932 / 9343202932

No. 9, Bhadrappa Layout, Bhadrappa Compound, Near Hebbal, Ring Road, Bangalore 560094

No. : 983

Date : 16/08/18

1. Customer's Name and Address with Telephone No. : Assistant Executive Engineer, Byatarayanapura Sub Division, BBMP, Dasarahalli, Banglore - 24.
2. Well Location : Dasarahalli Fort School
3. Total Well Depth / Drilled in Ft. : 1150FT
4. Casing Erected in Ft. : 235FT
5. Water Struck at the Depth of : 980FT
6. Total Yield (Measuring method "V" Norch : 2½" / Inches on "V" Norch)
7. Formation of Soil/Well Water Condition : Boulders/Silt/Loose Soil/Clear ✓ clear
8. At the Depth of : 980FT
9. Recommended to use Jet Pump / Air Compressor / Submersible ✓ /Hand Pump

The Borewell was drilled in accordance with the company terms and conditions and handed over to customer in good/ satisfied / Party agreed conditions.

Once the well handed over to party, company is no way responsible for further developments if anything in the well or what so ever.

Party's Signature

I, owner of the Well / (Authorised signatory) fully understood the terms and conditions and the well completion report, I also fully understood the quality and quantity of water from the well duly depend upon the nature / formation of ground water and the drilling agency no way responsible for further occurrence / Changes in the bore with full satisfaction. I hereby endorse my signature.

For VINAYAKA ENTERPRISES

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Party's Signature

Manager / Proprietor

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,
AEE
Byatarayanapura Sub Division
Dasarahalli, BBMP,
Banglore - 24.

Date : 08/08/18

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Banglore city/village Dasarahalli colony Dated on 08/08/18 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards N/W marked by Black Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Soft rock.

SOURCES EXTRACTED :

(I) Betwen 340 ft 390 ft ft/mtrs. (II) 600 ft to 750 ft ft/mtrs.

(III) 950 to 1050 ft ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 980 ft to app depth of 1000 ft/mtrs. Below the ground level, casing pipe required be to app depth of 250 ft ft/mtrs.
Approx, yield expected may be around 3400 GPH.

Suggested to drill 4 $\frac{1}{2}$" / 6 $\frac{1}{2}$" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

Save Water

(NAGARAJ MOKASHI)

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Drilling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Am An GEO CONSULTANT

NAGARAJ MOKASHI, MSc.,
GEOLOGIST

Mobile : 94483 13401
e-mail : ngmokashi@rediffmail.com
am.an4geoconsultant@gmailcom

Ramjyothi Nagar, R.V.College Post, Bangalore - 560 059.

To,
AEE
Byalakyanapura Sub Division,
BBMP, Balerahalli,
Banglore 24

Date : 08/08/18

GEO-TECHNICAL SURVEY REPORT
(Ground Water Exploration)

Sir / Madam,

As per your work order/request Geo-Hydrological / Geo-physical Survey carried out in your land / site belonging Bangalore city/village Balerahalli Govt School Dated on 08/08/18 in order to assess the ground water potential of the area for drinking / irrigation / industrial purposes.

The area inspected has a slope towards E/N marked by Red Soil, uneven topography hydrogeological features are found to be favourable / not favourable for ground water extraction. Geology of the area is marked by Soft rock.

SOURCES EXTRACTED :

(I) Betwen 280Ft 340Ft ft/mtrs. (II) 510 Ft to 580Ft ft/mtrs.

(III) 880Ft 1000Ft ft/mtrs.

From the study of the above field observation, Investigation results, a borewell VES drilling 800Ft to app depth of 950Ft ft/mtrs. Below the ground level, casing pipe required be to app depth of 255 ft/mtrs.

Approx, yield expected may be around 3000 GPH.

Suggested to drill 4 1/2" / 6 1/2" dia Borewell.

****

NOTE : Although the best site for drilling has been suggested, no guarantee of success can be given and we will not be liable in any way for any loss to the party in respect of the well drilled at the site recommended being a failure in any form.

NGM

(NAGARAJ MOKASHI)

Save Water

SAVE ENVIRONMENT **ADOPT RAINWATER HARVESTING**

Services : Ground Water location by geo-hydrological, geophysical and divining methods, Driling advisors and supervision. Rain Water harvesting, water shed management, Quarry operations, Planning, Water testing, Soil Testing & Surveying.

****